



ClimateCare HVAC Services, LLC
1610 Professional Blvd
Suite F
Crofton, MD 21114

Phone: (410) 921-3838
dispatching@climatecareservices.co
www.climatecareservices.com

Phone Number: (555) 555-5555

Email Address: support@climatecareservices.com

Bill to
Test Testerman
123 Sample Street
ARNOLD, MD 21012

Ship to
Test Testerman
123 Sample Street
ARNOLD, MD 21012

Work Order #: 54246

Assigned Tech: Raymond W.

Task: Crofton RNC Install

Equipment Type: Condenser - Heat Pump

Name: Lennox / ML14KP1-030-230A01

Manufacturer: Lennox

Model: ML14KP1-030-230A01

Serial Number: 123456789

Install Date: 3/20/2026

Parts Warranty Expiration: 3/20/2036

Labor Warranty Expiration: 3/20/2027

New Con Install Start Up Form

Fill this form out on all new construction start ups

1. Work Description	Preformed Start up on new Lennox Heat Pump	2. Unit Checked in Heating Or Cooling	Cooling
Outdoor Unit			
3. Unit Location	Left side of house	4. Zone Number	1
5. Breaker Size In Panel	35	6. Max Fuse/MOP On Data Plate	35
7. Model Number	ML14KP1-030-230	8. Serial Number	123456789
9. Refrigerant Type	☐ R-410A ☒ R-454B ☐ R-32	10. Line Set Length	43 feet
11. Line Set Nitrogen Pressure	275.0	12. Vacuum Micron	350.0
13. Microns After Decay Test	375.0	14. Additional Amount Of Refrigerant Added	1 lb 2 oz
15. Head Pressure	323.0	16. Liquid Line Temperature	96.0



ClimateCare HVAC Services, LLC
1610 Professional Blvd
Suite F
Crofton, MD 21114

Phone: (410) 921-3838
dispatching@climatecareservices.co
www.climatecareservices.com

17. Subcooling	9.0	18. Suction Pressure	119.0
19. Suction Line Temperature	43.0	20. Superheat	11.0
21. UV Wrap On Line Set	☒ Yes ☐ No	22. Locking Caps On Unit	☒ Yes ☐ No
23. Pictures Of All Sides Of The Unit Taken And In FieldEdge	Yes	24. Unit Set On Pad And Level	☒ Yes ☐ No
25. ClimateCare Stickers On Unit	☒ Yes ☐ No	26. Unit Distance From Gas Meter, Electric Meter Or Dryer Vent	10 feet from electric meter. No dryer vent on this side
Indoor Unit			
27. Unit Location	Basement	28. Zone Number	1
29. Thermostat Location	Living Room	30. Model Number (Air Handler, Coil, Furnace)	CBK45UHET-036
31. Serial Number (Air Handler, Coil, Furnace)	123456789	32. Thermostat Properly Set Up For Correct Unit (1 Heat 1 Cool, 2 Heat 1 Cool, 2 Heat 2 Cool, etc.)	☒ Yes ☐ No
33. Static Pressure Supply Side (Gas Furnace Take Between Furnace And Coil)	0.31	34. Static Pressure Return Side (After Filter)	0.0
35. Static Pressure Return Side (Before Filter)	0.26	36. Blower Speed Setting (CFMs)	1000
37. Filter(s) Size	18x20x1	38. Filter Condition	☒ Clean ☐ Dirty
39. Air Handler Heater Pack Size	10kw	40. Indoor Unit Breaker Size In Panel	60
41. Gas Furnace Gas Type	☐ Propane ☐ Natural ☒ NA	42. Gas Furnace Stage 1 Pressure	NA
43. Gas Furnace Stage 2 Pressure	NA	44. Supply Temperature	56.0
45. Return Temperature	75.0	46. Acid Neutralizer Installed	☐ Yes ☐ No ☒ NA



ClimateCare HVAC Services, LLC
1610 Professional Blvd
Suite F
Crofton, MD 21114

Phone: (410) 921-3838
dispatching@climatecareservices.co
www.climatecareservices.com

47. Condensate Pump Installed And Tested	☐ Yes ☐ No ☒ NA	48. Condensate Tab Removed	☐ Yes ☐ No ☒ NA
49. Condensate Wired Through Safeties Correctly	☐ Yes ☐ No ☒ NA	50. Hose Clamp On Vinyl Tubing For Condensate Pump	☐ Yes ☐ No ☒ NA
51. All PVC Drain Line Joints Checked For Glue And Primer	☒ Yes ☐ No	52. Drain Line Properly Pitched And Secured	☒ Yes ☐ No
53. Line Set Properly Secured	☒ Yes ☐ No	54. Flue Pipe Properly Spaced, Pitched And Secured	☐ Yes ☐ No ☒ NA
55. Flue Pipe PVC Glued And Primed	☐ Yes ☐ No ☒ NA	56. Unit Level	☒ Yes ☐ No
57. Unit Safeties Wired Properly And Tested	☒ Yes ☐ No	58. Unit Set In Drain Pan With Safety Switch	☒ Yes ☐ No
59. Duct Work Sealed	Yes	60. Registers And Grills Installed	☒ Yes ☐ No
61. Humidifier Installed And Tested	☐ Yes ☐ No ☒ NA	62. Dehumidifier Installed And Tested	☐ Yes ☐ No ☒ NA
63. Fresh Air Installed	☒ Yes ☐ No ☐ NA	64. Fresh Air Settings	45 minutes
65. Make Up Air Installed	☒ Yes ☐ No ☐ NA	66. Pictures Of Indoor Unit Taken And In FieldEdge	☒ Yes ☐ No
67. Installation Manuals In Packet Attached To Return Duct	☒ Yes ☐ No	68. ClimateCare Stickers On Unit	☒ Yes ☐ No
69. Is The Job Complete And Ready For Inspection?	☒ Yes ☐ No		
Mini Split Multiple Heads			
70. Each Head Started Up Individually And Checked	☐ Yes ☐ No ☒ NA	71. Additional Work Needed Or Recommendations	No



Technician

ClimateCare HVAC Services, LLC
1610 Professional Blvd
Suite F
Crofton, MD 21114

Phone: (410) 921-3838
dispatching@climatecareservices.co
www.climatecareservices.com

Customer

A handwritten signature in black ink, appearing to read 'Raymond W.', is written over a horizontal line.

Raymond W. 5/26/2026

A solid horizontal line intended for a customer signature.